

# S.P. 2207-32 TH 169 Reconstruction

June 4<sup>th</sup>, 2013

Ulland Brothers Inc. is expecting to begin construction on TH 169 on June 10<sup>th</sup>. Construction phasing will begin with the construction of a crossover on the North end of the project. This process is expected to take one week. The Phase 1 and 2 detours are expected to be set up between June 14-18. This detour is from CR 44 to 7<sup>th</sup> St.

## Detour Routes Listed Below

- All traffic on TH 169 will be detoured using Stage 1 detour. The detour for TH 169 will utilize the temporary crossover South of Giant Drive and follow CSAH 44, CSAH 11, CSAH 16E, Sailor Street and 8<sup>th</sup> St.
- All traffic on 7<sup>th</sup> St. will be detoured using Stage 1. The detour for 7<sup>th</sup> St. will follow Sailor St., 8<sup>th</sup> St., TH 169, 14<sup>th</sup> St. and Rice St.
- All traffic on Leland Parkway will be detoured using CSAH 6 and Fairgrounds Road.
- All traffic on Fairgrounds road will be detoured using Giant Drive
- Pedestrian access will be maintained at all times.
  - Across TH 169 at 5<sup>th</sup> or 6<sup>th</sup> Street
  - Across TH 169 at CSAH 44
- During Stage 1 a 20' wide vehicular access will be maintained across TH 169 at Fairview St.

## Construction Operations June 10-15

- Crossover construction North End
- Road widening at CR 44 East
- Signal pole removal at CR 44

## Construction Operations June 17-22

- Concrete removal at 7<sup>th</sup> St.
- Utility construction at 7<sup>th</sup> St.